

Flanchford Bridge

Stakeholder Update – 05 January 2017

Work carried out in December...

Work has progressed well, with a recognisable bridge now in place. During the month, the bridge deck and concrete side beams were completed. This was programmed to coincide with the Christmas break as a 7 day curing period was required prior to the next stages of work being undertaken. Also, preparation for finishing works on the north side of the river began, with backfilling behind the bridge abutment.



Photo 1 6/12/16



Photo 2 8/12/16



Photo 3 15/12/16



Photo 4 05/01/17

Work to be carried out in January...

The remaining concrete work will be completed to the wingwalls on the south side of the river. This is now possible as the large crane foundations were used for a final time in early January to remove the side access platform used in the construction of the side beams. Following this, the finishing works will commence, including kerbing and the diversion of services back through the new bridge.

Communications

The Surrey CC and Local Committee websites, for Mole Valley and Reigate and Banstead, and www.roadworks.org will be updated during the works.



SURREY