

Flanchford Bridge

Stakeholder Update – 01 February 2017

Work carried out in January...

Despite two flood events and freezing weather conditions, January saw the completion of the main bridge structure, which was then waterproofed. In addition, the south side wingwalls were constructed, completing all the concrete elements of the scheme. Utility companies have begun their work to install new pipes and cables through the bridge enabling the finishing works to be completed. Clearing and reinstatement of certain areas of the site has also begun.



Figure 4 Photograph of concrete bridge deck



Figure 3 Photograph of waterproofing on bridge deck



Figure 2 Photograph of bridge from temporary bridge



Figure 1 Photograph of ducting for pipes and new kerbs

Work to be carried out in February...

During February the work to divert the utilities back into the new bridge will be completed, allowing our contractor to undertake the remaining work to complete the scheme. This will include the new footway, vehicle safety barriers and surfacing. The final activities will involve reinstating the banks, planting hedges and installing fencing at the highway boundary to match the existing environment.

Communications

The Surrey CC and Local Committee websites, for Mole Valley and Reigate and Banstead, and www.roadworks.org will be updated during the works.