

Flanchford Bridge

Stakeholder Update – 02 November 2016

Work carried out in October...

Following the previous update, the installation of the steel sheet piles has been completed on both sides of the river. This has enabled the construction of the bridge foundations, as well as the temporary foundations required to support the 400 tonne crane that will be used to lift the bridge beams into position. Work has also progressed in constructing the concrete abutments which will receive the beams.

Work to be carried out in November...

Once work to the bridge abutments is complete, the contractor will complete preparation work for the arrival of the 400 tonne crane. This is due to be undertaken on 14th November 2016, but is dependent on weather conditions as high wind speeds can cause an unsafe working environment. On achieving this milestone, work to install the steel reinforcing bars on the bridge deck will begin, followed by the placing of concrete. Please note that the contractor is working weekends where necessary to keep progress on track.



Photographs showing newly constructed concrete abutment and auger used to construct the concrete foundation piles on the south side of the river.

Finally, please be reminded that this is an operational construction site and is not open or safe for pedestrians or traffic. Children and young adults are particularly vulnerable to being injured if they trespass on to a construction site.

Communications

The Surrey CC and Local Committee websites, for Mole Valley and Reigate and Banstead, and www.roadworks.org will be updated during the works.



SURREY