

Flanchford Bridge

Stakeholder Update – 03 August 2016

Work carried out in July...

The temporary service bridge was installed using a mobile crane on 27th July, followed by the lifting of a large section of water pipe. Currently, Sutton and East Surrey Water are completing the laying of pipe either side of the temporary bridge. This will be followed by pressure testing and chlorination of the pipes. The planned connection of this pipe to the existing system is planned for the 25th August and will happen overnight to minimise disruption to water supplies. In addition to this, BT Openreach are expected to be on site to begin diversion of the overhead cable in the next week.

Work to be carried out in August...

Diversions of the services pipes and cables will continue, and includes surveys by specialist to ensure that the equipment remains stable.

The temporary dam to enable demolition of the existing bridge is scheduled to be installed prior to completion of the services diversions. This will allow the demolition to follow on as soon as possible.

Finally, please be reminded that this is an operational construction site and is not open or safe for pedestrians or traffic. Children and young adults are particularly vulnerable to being injured if they trespass on to a construction site.



Communications

The Surrey CC and Local Committee websites, for Mole Valley and Reigate and Banstead, and www.roadworks.org will be updated during the works.



SURREY