

# Flanchford Bridge

## Stakeholder Update – 17 February 2017

### Work carried out in February...

Work has been completed to install the new footways and timber bollards, and work has now begun to shape the embankments on either side of the bridge in preparation for topsoiling and the final landscaping works. In addition, the water company has installed a new section of water main across the bridge which has been tested and is awaiting final connection to the existing system. Once completed, the temporary water main can be removed to allow a crane to lift the scaffold bridge into a position to be dismantled. In addition, new hedges and fencing will be installed at the highway boundary. Weather permitting, surfacing works will also be commencing next week.



### Bridge completion

We are pleased to inform you that Flanchford Road will be open on the 6<sup>th</sup> March 2017. Our apologies that this is slightly later than previously advertised, but we have been working hard to mitigate the time lost through a number of flood events and freezing weather conditions experienced in early 2017.

### Communications

The Surrey CC and Local Committee websites, for Mole Valley and Reigate and Banstead, and [www.roadworks.org](http://www.roadworks.org) will be updated during the works.



SURREY